

Genius Hub Installation Checklist



Installation date _____ / _____ / 2019

Customer order number _____

Customer name _____

↓ 1

Installation	Manual Page
<input checked="" type="checkbox"/> Read through this checklist	
<input type="checkbox"/> Install the Genius Hub	2
<input type="checkbox"/> Install Boiler Receiver Unit(s) & ensure there is always power to the unit(s)	4
<input type="checkbox"/> Install the Thermostats	10
<input type="checkbox"/> Install the Underfloor Receiver Units & ensure there is always power to the units (if any)	12
<input type="checkbox"/> Install the Electric Switches & ensure there is always power to the units (if any)	15
<input type="checkbox"/> Place Smart Plugs around the house (Think about even spacing of plugs throughout house with only 1 solid wall between each plug and the next plug or furthest Valve)	18
<input type="checkbox"/> Install devices in into rooms - The Radiator Valves MUST be in mount mode	19 & 22
<input type="checkbox"/> Log onto the app	24
<input type="checkbox"/> Test the system	26

↓ 2

Testing the system
<input type="checkbox"/> Override one room to 28°C on App
<input type="checkbox"/> Check the Heating light on Single / Dual channel receiver is green and Boiler fires
<input type="checkbox"/> Wait 10 minutes then check each radiator is COLD not HOT! (Except for the boosted room). Also check the radiator in & out pipes. (This confirms that Valves are properly seated on the radiators)
<input type="checkbox"/> Override Whole House to 28°C on App (Click Override in 'Whole House' and select all of the rooms)
<input type="checkbox"/> Wait 10 minutes then check each radiator shows 28°C on the Valve
<input type="checkbox"/> Cancel Whole House override
Only if this system has hot water control:
<input type="checkbox"/> Override Hot Water
<input type="checkbox"/> Check the Hot Water light on Single / Dual channel receiver is green and Boiler fires
<input type="checkbox"/> Ensure hot water is flowing to the hot water tank
<input type="checkbox"/> Cancel Hot Water override
<input type="checkbox"/> EXPERT TRADE INSTALLERS: Call up Genius Hub Installation Desk on 0121 667 8000 (Option 3) to confirm the installation has been completed and has been fully tested

For the customer
<input type="checkbox"/> Customer registers Hub
<input type="checkbox"/> Leave spare Valve collars, hex keys, sensor sticky pads & any removed programmers, thermostats and TRV heads with the customer.

Send a scanned/photographed (signed) copy of this to install@heatgenius.co.uk to be paid for this job

Customer Name _____

Signature _____

Installer Name _____

Signature _____