

Genius Installation Checklist



Installation date _____ / _____ / 2018

Customer order number _____

Customer name _____

↓ 1

| Installation | Manual Page |
|---|-------------|
| <input checked="" type="checkbox"/> Read through this checklist | |
| <input type="checkbox"/> Install the Genius Hub | 2 |
| <input type="checkbox"/> Install Boiler Receiver Unit(s) & ensure there is always power to the unit(s) | 4 |
| <input type="checkbox"/> Install the Thermostats | 10 |
| <input type="checkbox"/> Install the Underfloor Receiver Units & ensure there is always power to the units (if any) | 12 |
| <input type="checkbox"/> Install the Electric Switches & ensure there is always power to the units (if any) | 15 |
| <input type="checkbox"/> Place Smart Plugs around the house (Think about even spacing of plugs throughout house with only 1 solid wall between each plug and the next plug or furthest Valve) | 18 |
| <input type="checkbox"/> Install devices in into rooms – The Radiator Valves MUST be in mount mode | 19 & 22 |
| <input type="checkbox"/> Log onto the app | 24 |
| <input type="checkbox"/> Test the system | 26 |

↓ 2

| Testing the system |
|--|
| <input type="checkbox"/> Override one room to 28°C on App |
| <input type="checkbox"/> Check the Heating light on Single / Dual channel receiver is green and Boiler fires |
| <input type="checkbox"/> Wait 10 minutes then check each radiator is COLD not HOT! (Except for the boosted room). Also check the radiator in & out pipes. (This confirms that Valves are properly seated on the radiators) |
| <input type="checkbox"/> Override Whole House to 28°C on App (Click Override in 'Whole House' and select all of the rooms) |
| <input type="checkbox"/> Wait 10 minutes then check each radiator shows 28°C on the Valve |
| <input type="checkbox"/> Cancel Whole House override |
| Only if this system has hot water control: |
| <input type="checkbox"/> Override Hot Water |
| <input type="checkbox"/> Check the Hot Water light on Single / Dual channel receiver is green and Boiler fires |
| <input type="checkbox"/> Ensure hot water is flowing to the hot water tank |
| <input type="checkbox"/> Cancel Hot Water override |

| For the customer |
|--|
| <input type="checkbox"/> Customer registers Hub |
| <input type="checkbox"/> Leave spare Valve collars, hex keys, sensor sticky pads & any removed programmers, thermostats and TRV heads with the customer. |

Customer Name _____

Installer Name _____

Signature _____

Signature _____

Send a scanned/photographed (signed) copy of this to install@heatgenius.co.uk to be paid for this job